

Paving construction – Brittnau IO/AO; K 306, Dorfstrasse

Brittnau · 2019

SERVICE AREA

General civil engineering and road construction, road drainage, paving construction

PROJECT OVERVIEW

Renovation project K 306 Dorfstrasse / Langnauerstrasse, length approx. 1225m¹, milling, demolishing the entire asphalt surface in the roadway area and sidewalk surface, demolishing edge edges and creating new ones, adapting road drainage, installing the base and top layer

Main quantities

Demolitions RN 2080m¹, trench excavation 1300m³, trench filling gravel mixture 1000m³, enveloping concrete 285m³, ATB pipe 1350m¹, ES 16pcs., new SS 41pcs., covers 42pcs, pavement demolitions 3000m², foundation layers 3850m³, new RN 2200m¹, grade 11,800m², base layers; ACT 16 N 172t, AC T 22 S 2600t, top layers; AC 8 N 73t, AC11S 57t, SMA 8 210t, SDA 4-12 260t, SDA 8-12 260t

Special features: Pavement renovation with amphibian protection General civil engineering and road construction, road drainage, pavement construction

